

Family Aquatic Center

HVAC UNIT PROJECT UPDATES

- In February, the Park District Board of Commissioners approved a bid for the replacement of the Family Aquatic Center HVAC unit, and a contract for the installation of a custom-built rooftop unit was signed.
- Project completion is expected to take between 8 and 10 months, due to unit manufacturing.
- Preliminary electrical and plumbing work was completed during the annual maintenance shutdown. This work will help expedite the downtime needed when the unit arrives.
- Installation dates are anticipated to occur during the winter/spring 2024 season.
- The Family Aquatic Center HVAC unit will run overnight through September while daytime temperatures remain in the 70/80s. Once the temperature dips lower, the Family Aquatic Center will resume running the unit during the day with weekly maintenance efforts to reduce the noise levels as much as possible until the new unit arrives.

Questions?

Contact Rob Bond at rbond@obparks.org or (630) 645-9580



Oak Brook
Park District
A National Gold Medal Agency

www.obparks.org

 /obparks/